

POWERMASON CONSTRUCTION

PROJ ID     **P2408-1 SC 168DSC**  
PROJECT    **Electrical and Auxiliary Works**  
LOCATION    **Supreme Court, Ermita, Manila**  
  
SCOPE       **ELECTRICAL WORKS, DATA SYSTEM AND FDAS WORKS**

PROJECT SCHEDULE

| ITEM | ACTIVITY                           | START     | END       | DAYS | MH    | AUGUST 2024 |      |      |      |      | SEPTEMBER 2024 |      |      |      |      |
|------|------------------------------------|-----------|-----------|------|-------|-------------|------|------|------|------|----------------|------|------|------|------|
|      |                                    |           |           |      |       | WK 1        | WK 2 | WK 3 | WK 4 | WK 5 | WK 1           | WK 2 | WK 3 | WK 4 | WK 5 |
| 1.0  | Panelboard to branch circuits      |           |           |      |       |             |      |      |      |      |                |      |      |      |      |
|      | RTC 180 Court Room                 |           |           |      |       |             |      |      |      |      |                |      |      |      |      |
|      | Conduit pipes laying               | 2-Aug-24  | 2-Aug-24  | 1.0  | 40.0  |             |      |      |      |      |                |      |      |      |      |
|      | Wiring installation                | 3-Aug-24  | 5-Aug-24  | 2.0  | 120.0 |             |      |      |      |      |                |      |      |      |      |
|      | Box setting                        | 2-Aug-24  | 2-Aug-24  | 1.0  | 20.0  |             |      |      |      |      |                |      |      |      |      |
|      | Termination and install of devices | 20-Aug-24 | 20-Aug-24 | 1.0  | 16.0  |             |      |      |      |      |                |      |      |      |      |
|      | RTC 181 Court Room                 |           |           |      |       |             |      |      |      |      |                |      |      |      |      |
|      | Conduit pipes laying               | 5-Aug-24  | 5-Aug-24  | 1.0  | 40.0  |             |      |      |      |      |                |      |      |      |      |
|      | Wiring installation                | 6-Aug-24  | 7-Aug-24  | 2.0  | 120.0 |             |      |      |      |      |                |      |      |      |      |
|      | Box setting                        | 5-Aug-24  | 5-Aug-24  | 1.0  | 20.0  |             |      |      |      |      |                |      |      |      |      |
|      | Termination and install of devices | 20-Aug-24 | 20-Aug-24 | 1.0  | 16.0  |             |      |      |      |      |                |      |      |      |      |
|      | RTC 182 Court Room                 |           |           |      |       |             |      |      |      |      |                |      |      |      |      |
|      | Conduit pipes laying               | 8-Aug-24  | 8-Aug-24  | 1.0  | 40.0  |             |      |      |      |      |                |      |      |      |      |
|      | Wiring installation                | 9-Aug-24  | 12-Aug-24 | 3.0  | 180.0 |             |      |      |      |      |                |      |      |      |      |
|      | Box setting                        | 8-Aug-24  | 8-Aug-24  | 1.0  | 20.0  |             |      |      |      |      |                |      |      |      |      |
|      | Termination and install of devices | 20-Aug-24 | 20-Aug-24 | 1.0  | 16.0  |             |      |      |      |      |                |      |      |      |      |
|      | RTC 183 Court Room                 |           |           |      |       |             |      |      |      |      |                |      |      |      |      |
|      | Conduit pipes laying               | 13-Aug-24 | 15-Aug-24 | 3.0  | 120.0 |             |      |      |      |      |                |      |      |      |      |
|      | Wiring installation                | 16-Aug-24 | 19-Aug-24 | 3.0  | 144.0 |             |      |      |      |      |                |      |      |      |      |
|      | Box setting                        | 14-Aug-24 | 16-Aug-24 | 3.0  | 60.0  |             |      |      |      |      |                |      |      |      |      |
|      | Termination and install of devices | 22-Aug-24 | 22-Aug-24 | 1.0  | 20.0  |             |      |      |      |      |                |      |      |      |      |
|      | RTC 184 Court Room                 |           |           |      |       |             |      |      |      |      |                |      |      |      |      |
|      | Conduit pipes laying               | 22-Aug-24 | 23-Aug-24 | 2.0  | 80.0  |             |      |      |      |      |                |      |      |      |      |
|      | Wiring installation                | 24-Aug-24 | 24-Aug-24 | 2.0  | 144.0 |             |      |      |      |      |                |      |      |      |      |
|      | Box setting                        | 23-Aug-24 | 23-Aug-24 | 1.0  | 20.0  |             |      |      |      |      |                |      |      |      |      |
|      | Termination and install of devices | 27-Aug-24 | 27-Aug-24 | 1.0  | 20.0  |             |      |      |      |      |                |      |      |      |      |
|      | RTC 185 Court Room                 |           |           |      |       |             |      |      |      |      |                |      |      |      |      |
|      | Conduit pipes laying               | 27-Aug-24 | 28-Aug-24 | 2.0  | 80.0  |             |      |      |      |      |                |      |      |      |      |

EMBER 30, 2024

POWERMASON CONSTRUCTION

|            |   |           |           |      |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|------------|---|-----------|-----------|------|-------|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
|            | Wiring installation                                   | 29-Aug-24 | 30-Aug-24 | 2.0  | 80.0  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            | Box setting   | 28-Aug-24 | 28-Aug-24 | 1.0  | 20.0  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            | Termination and install of devices                    | 31-Aug-24 | 31-Aug-24 | 1.0  | 16.0  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            | <b>RTC 186 Court Room</b>                             |           |           |      |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            | Conduit pipes laying                                  | 31-Aug-24 | 2-Sep-24  | 2.0  | 64.0  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            | Wiring installation                                   | 3-Sep-24  | 4-Sep-24  | 2.0  | 80.0  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            | Box setting   | 2-Sep-24  | 2-Sep-24  | 1.0  | 20.0  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            | Termination and install of devices                    | 3-Sep-24  | 4-Sep-24  | 2.0  | 40.0  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            | <b>RTC 187 Court Room</b>                             |           |           |      |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            | Conduit pipes laying                                  | 5-Sep-24  | 6-Sep-24  | 2.0  | 80.0  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            | Wiring installation                                   | 7-Sep-24  | 9-Sep-24  | 2.0  | 80.0  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            | Box setting   | 5-Sep-24  | 6-Sep-24  | 2.0  | 40.0  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            | Termination and install of devices                    | 7-Sep-24  | 9-Sep-24  | 2.0  | 40.0  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            | <b>HALLWAY , MALE &amp; FEMALE CR</b>                 |           |           |      |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            | Conduit pipes laying                                  | 10-Sep-24 | 16-Sep-24 | 6.0  | 240.0 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            | Wiring installation                                   | 17-Sep-24 | 19-Sep-24 | 3.0  | 120.0 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            | Box setting   | 10-Sep-24 | 16-Sep-24 | 6.0  | 120.0 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            | Termination and install of devices                    | 17-Sep-24 | 18-Sep-24 | 2.0  | 40.0  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            |   |           |           |      |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>2.0</b> | <b>Feederline</b>                                     |           |           |      |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            | Purchase of panelboards for electrical, data and fdas | 12-Aug-24 | 2-Sep-24  | 17.0 |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            | Installation of panelboards                           | 20-Sep-24 | 25-Sep-24 | 5.0  | 200.0 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            | Conduit pipes laying                                  | 19-Sep-24 | 19-Sep-24 | 1.0  | 20.0  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            | Wiring installation                                   | 20-Sep-24 | 25-Sep-24 | 5.0  | 100.0 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            | Termination   | 27-Sep-24 | 27-Sep-24 | 7.0  | 630.0 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            |   |           |           |      |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>3.0</b> | <b>Miscellaneous</b>                                  |           |           |      |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            | Tagging and labeling                                  | 28-Sep-24 | 30-Sep-24 | 3.0  | 60.0  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            | Functional testing                                    | 28-Sep-24 | 30-Sep-24 | 3.0  | 60.0  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            | Megger testing  | 28-Sep-24 | 30-Sep-24 | 3.0  | 60.0  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            |   |           |           |      |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |

COMPLETION - SEPT

Prepared by:

Checked by:

Project Manager

Operations Manager